

COUNTY BOARD UPDATE
CSAH 34 RECONSTRUCTION
S.A.P. 056-634-011
June 4, 2019

Plans –

Mn/DOT District 4 Design Sections have completed their review of the plan revisions to US 10 corridor.

Houston Engineering, Inc. has submitted the final plans to the County and Mn/DOT District 4 State Aid for final review.

Anticipate plans will be approved by Mn/DOT the mid-June 2019.

Right of Way Plat – Complete.

Permits –

MN DNR – Will be issued permit once Mn/DOT approved plans are submitted, likely by mid to late June 2019.

Mn/DOT – Will require a US 10 Limited Use Permit and Miscellaneous Work on Trunk Highway Right of Way Permit. Permits likely to be issued by late June 2019.

MN MCPA – Application will be submitted when plans are complete. Normally one-week approval on permits.

OTC Conditional Use Permit – Approved.

USACE – Permit will likely be approved August 1 to September 1, 2019.

Acquisition –

There are 55 properties involved, owned by 38 property owners. 37 offers have been made, 3 are signed and 4 have given verbal agreement. 1 owner to get offer yet.

The overall tone has been fairly positive in regard to the county making reasonable offers and the process of determining personal property damages, getting estimates, etc. There are several property owners that have voiced fairly serious opposition.

File for “blanket” Eminent Domain to ensure property rights in time for bidding. Bring to the Board for approval in late June or early July.

Construction –

Plan to bid August or September 2019, after all permits are received.

Start construction fall 2019 or spring 2020.

Summer completion July 31, 2020, to include all but final bituminous lift.

Final completion June 19, 2021, final lift of paving and cleanup.

Perham to Pelican Rapids Regional Trail Paving –

Follow on Project S.P. 056-090-013 summer to fall 2020.

I:\HWYSHARE\GRADING\63411\County Board Updates\CSAH 34 - County Board Update 6-4-19.docx